

						Annexure-II
Progress of the contract during the month of JANUARY 2010						
1	2	3	4	5	6	7
Contract No & Date	Name of Contractor	Value of Contract (in Rs.)	Schedule date of Completion of supplies/ contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CONCOR/NGP/RO/801(I) dt. 28.03.2006	M/s Maruti Transports - Handling of Containers & Cargo at Nagpur Container Terminal	Rs.17,13,00,000.00	24.04.2009, 24.04.2010	25.04.2006, 25.04.2009	Contract under Progress	Not applicable
CONCOR/CR/NGP/875/1388 15th March 2007	M/s Cement Carriers - Transportation of Containes and Cargo at Nagpur Container Terminal.	Rs.59,07,00,000.00	20.03.2010, Further extendable by one more year	21.03.2007	Contract under Progress	Not applicable
CONCOR/CR/NGP/806/1382 dt. 05.01.2008	M/s Cement Carriers -Long Lead Transportation of Contianers and Cargo at Nagpur Container Terminal	Rs. 26,06,00,000.00	06.01.2011 Further extendable by one more year	07.01.2008	Contract under Progress	Not applicable
CON/CR/RO/NGP/2008/828/106 2 dt. 07.10.2008	M/s Warner Industries Mumbai, Supply of one time key less bottle seal lock for ISO/DSO Containers for various terminals in Central Region	Rs.17,34,000.00	18.09.2010 extendable by one more year	19.09.2008	Contract under Progress	Not applicable
CON/NGP/RO/836/1600 dated 09.01.2009	M/s Cement Carriers, Nagpur, Handling and Transportaion of Contaienrs and Cargo at Raipur Container Terminal	Rs.14,73,00,000.00	10.01.2012, extendable by one more year	11.01.2009	Contract under Progress	Not applicable
CONCOR/ NGP/RO/2100 DATED 19TH MARCH 2009	M/s Saicon Services, Navi Mumbai Contract for leasing of space for Establishing Container Repair Facility at Nagpur, Raipur & Mandideep Terminals	Rs.1,40,00,000.00	15.03.2011 extendable by one more year.	16.03.2009	Contract under Progress	Not applicable
CONCOR/CR/MIS/731D 07.05.2009	M/s Nagpur Business Forms, Nagpur, Supply of Computer Stationery at Various Terminals of Central Region	Rs.14,73,000.00	06.05.2011 extendable by one more year.	07.05.2009	Contract under Progress	Not applicable
CON/CR/NGP/837/345 dt.02.06.2009	M/s Maha Maruti Logistics Pvt Ltd - Handling and Transportation of Containers and Cargo at Mandideep Container Terminal	Rs.9,55,00,000.00	31.05.2011 extendable by one more year.	01.06.2009	Contract under Progress	Not applicable
CON/NGP/RO/849/508 dt.22.06.2009	M/s Maha Maruti Logistics Pvt Ltd - Handling and Transportation of Containers and Cargo at Aurangabad Container Terminal	Rs.7,05,00,000.00	26.06.2011 extendable by one more year.	27.06.2009	Contract under Progress	Not applicable

1	2	3	4	5	6	7
Contract No & Date	Name of Contractor	Value of Contract (in Rs.)	Schedule date of Completion of supplies/ contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CONCOR/CR/NGP/832/2009 dt. 08.07.2009	M/s Cement Carriers, Nagpur - Handling and Transportation of Containers and Cargo at Bhusawal Container Terminal	Rs.5,45,00,000.00	05.07.2011 extendable by one more year	06.07.2009	Contract under Progress	Not applicable
CON/CR/NGP/Stationary/2009/1261 dt. 20.10.2009	M/s Glob Trading Co. Supply of Office Stationary at Nagpur Container Terminal and Regional Office Nagpur.	Rs.4,52,000.00 per annum	11.10.2011 extendable by one more year	12.10.2009	Contract under Progress	Not applicable
CON/NGP/RO/814/2009/1444 Dt. 25.11.2009	M/s Women's Multipurpose Sewa Sahakari Sanstha Maryadit, Nagpur Contract for Providing House Keeping Services at Nagpur Container Terminal and Regional Office, Nagpur	Rs.21,31,000.00	30.11.2011 extendable by one more year	01.12.2009	Contract under Progress	Not applicable
CON/WR/HT_TAPG/09/06 dt. 25/08/2006	Durga Crane Services	Rs. 4,25,00,000.00 approx.for 2+1 years	24.08.2008 (Extended upto 24.08.2009) Further Extended for 4 months (w.e.f. 25.08.2009) or till finalisation of new contract, whichever is earlier, as per Post contract period clause	30.08.2006	24.12.2009	NA
Secy/Admn/zonal-contract06/zone-b/LOI dt.19/09/06	Deva Enterprises	Rs. 9,00,000.00 approx.	18.09.2008 (Extended upto 18.03.2010)	19.09.2006	Estimate is in Progress	NA
Cfs-nm/Estatemaint 06/LOI/ Dt. 22.01.2007	Bhanushali & CO.	Rs. 10,00,000.00 approx per year	04.02.2009(extended upto 04.12.2009 letter sent to C.O for extention for 2 months	05.02.2007	Work is under progress	NA
Pithampur/air-cargo/ tender-2006-II/LOI/ 949 dated 17/04/07	Khandelwal Roadlines	Rs. 2,17,00,000.00 Approx. for 2+1 years	30.04.2009 (Extended for one year upto 30.04.2010 as per contract terms)	01.05.2007	Work is under Progress	NA

1	2	3	4	5	6	7
Contract No & Date	Name of Contractor	Value of Contract (in Rs.)	Schedule date of Completion of supplies/ contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
Proj/Dnode/comm/06/LOI/955 Dated 17/04/07	Sudin Enterprise	Rs. 1,25,000.00 approx. per anum	30.04.2009 (extended up to 30.04.2010)	01.05.2007	Work is under Progress	NA
Pithampur/security/Tender-07/LOI dated 09.05.07	Sparsh Security Services	Rs. 16,00,000.00 per annum approx.	31.05.2009 (extended up to 31.05.2010)	01.06.2007	Work is under Progress	NA
Vehi-tender/Ngsm (customs) /LOI/ Dated 26.06.2007	Shree Bhavani Travels	Rs. 2,50,000.00 per annum approx.	31.07.2009 (Extended upto 31.07.2010)	01.08.2007	Work is under Progress	NA
Vehi-tender/D'node-s/customs/tender-07/ LOI dated 05.09.07	Vardanini Travels	Rs. 6,50,000.00 per Annum approx	05.09.2009 (Extended upto 05.09.2010)	06.09.2007	Work is under Progress	NA
JNPT/Survey/06/07 dated 08.01.2008	Unique Marine Technical Services	Rs. 43,15,000.00 per Annum approx.	31.12.2009	01.01.2008	31.12.2009	NA
PTM/H&T_Service-A / Tender2007/LOI/3415 Dated 09.01.2008	M/s Yadav Transport Co. (JV)	Rs. 4,36,00,000.00 Approx. per annum	14.01.2010	15.01.2008	14.01.2010	NA
sec/proj/mumbai_c/dnode/canteen-07/loi/3575 dated 14.01.2008	M/s Satere Catering Services	Rs. 1,58,000.00 per Annum approx.	28.01.2010 (Extended upto 28.01.2011)	29.01.2008	Work is under Progress	NA
CON/WR/PTM/II'ND/SHIFT VEHICLE/875 Dt.24/01/08	M/s Vindheshwari Travels	Rs. 2,40,000.00 per Annum approx.	31.01.2010 (Extended upto 31.05.2010)	01.02.2008	Work is under Progress	NA
Turbhe/Transportation /LOI/3941 dated 17/03/2008	Delhi Assam Roadways Corp. Ltd.	Rs. 2,76,00,000.00 per annum approx.	02.04.2010	03.04.2008	Work is under Progress	NA
PTM/Service-B/LOI/4043 dated 31/03/2008	Roadwings Int'l Pvt. Ltd	Rs. 13,21,00,000.00 per annum approx.	13.04.2011	14.04.2008	Work is under Progress	NA
PTM/Service-C/LOI/4042 dated 31/03/2008	Highway Roadlines Joint Venture	Rs. 11,72,00,000.00 per annum approx.	13.04.2011	14.04.2008	Work is under Progress	NA
LOI issued no.Vehi-tender/CGM,GGM,CMs-08,LOI/ dated 17/03/2008	Shree Datta Travels	Rs.11,00,000.00 per annum approx.	31.03.2010	01.04.2008	Work is under Progress	NA
LOI no. Dnode/estatemain08/LOI/ 4048 dated 01.04.2008	L.T. Patil & Sons	Rs. 16,68,000.00 per annum approx.	14.04.2010	15.04.2008	Work is under Progress	NA

1	2	3	4	5	6	7
Contract No & Date	Name of Contractor	Value of Contract (in Rs.)	Schedule date of Completion of supplies/ contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
LOI issued no. PTM /Container Cleaning/Tender2008/LOI/4264 dated 07/05/2008	Raj Corporation	Rs. 4,12,000.00 per annum approx.	08.06.2010	09.06.2008	Work is under Progress	NA
LOI issued Vehi-tender/ JNPT/Tender-08/LOI/ dated 11.07.2008	Vardaini Travels	Rs. 9,48,000.00 per annum approx.	07.08.2010	08.08.2008	Work is under Progress	NA
LOI Dronagiri/Survey2007 /LOI/4972 dated 17.10.2008	The General Surveyors of India	Rs. 25,14,000.00 per annum approx.	09.11.2010	10.11.2008	Work is under Progress	NA
LOI Wr/ptm/ac/tenders/vehicles/LOI /416 dated 20.09.2008	Manoj Travels	Rs. 2,87,000.00 per annum approx.	05.10.2010	06.10.2008	Work is under Progress	NA
Dronagiri/H&T/Tender2008/Handling/LOI/5274 Dated 08/12/2008	Aqdas Maritime Agency P.Ltd.	Rs. 16,36,00,000.00 per annum approx.	31.12.2011	01.01.2009	Work is under Progress	NA
Secy/Vehi-tender/Bus-DRT/Tender-08/LOI/093 dtd. 14.01.2009	Ameya Travels	Rs. 22,98,000.00 for 2+1 years	31.01.2011	01.02.2009	Contract terminated on 31.01.2010 by competent authority	NA
Secy/Vehi-tender/As and when required/Tender-08/LOI/092 dtd. 14.01.2009	Ameya Travels	Rs. 14,32,000.00 for 2+1 years	31.01.2011	01.02.2009	Work is under Progress	NA
LOI no. OTL_Seals /Tender2008/LOI/478 Dated 06/03/2009.	Warner Industries	Rs. 36,32,000.00 for 2+1 years	08.03.2011	09.03.2009	Work is under Progress	NA
LOI no. CFS-NM/Container H&T/Tender2008/LOI/644 Dated 31/03/2009	M/s Sun Logistics (Joint Venture)	Rs. 6,80,00,000.00 per annum approx.	30.04.2012	01.05.2009	Work is under Progress	NA
LOI no. Dronagiri/H&T /Tender2008/OTT/LOI/487 Dated 09/03/2009	M/s Best Roadways Limited	Rs.9,29,00,000.00 per annum approx.	31.03.2012	01.04.2009	Work is under Progress	NA
LOI Admn/housekeeping/ tender 08/LOI dt.24.02.09	Siddhivinayak Sushikshit Berojgar Seva Sahakari Sanstha Ltd	Rs. 28,63,000.00 for 2+1 year approx.	28.02.2011	01.03.2009	Work is under Progress	NA
LOI Admn/Book-Binding/ tender-08/LOI/091 dated 14.01.2009	Sunita Enterprises	Rs. 8,70,000.00 for 2+1 years approx.	14.01.2011	15.01.2009	Work is under Progress	NA

1	2	3	4	5	6	7
Contract No & Date	Name of Contractor	Value of Contract (in Rs.)	Schedule date of Completion of supplies/ contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
LOI Air-Cargo/Tender2009 dated 25.05.2009	Cargo Channels Pvt. Ltd.	Rs. 2,82,000.00 per annum approx.	31.05.2011	01.06.2009	Work is under Progress	NA
vehi-tender/chinchwad/TataIndica/tender-09/LOI Dt 17.06.09	Mahalaxmi Tours & Travells	Rs. 2,40,000.00 per annum approx.	30.06.2011	01.07.2009	Work is under Progress	NA
conbb/as/container_repair_2009/LOI/1262 dt. 14/07/09	M/s Integrity Marine Services Pvt. Ltd	Rs. 45,00,000.00 per annum approx.	13.07.2011	14.07.2009	Work is under Progress	NA
Jnpt/Transportation/Odc-2008/LOI/1660 Dt.30/09/09	M/s BLR India Pvt Ltd	Rs. 1,69,00,000.00 per annum approx.	11.10.2011	12.10.2009	Work is under Progress	NA
PTM/Survey/Tender2009-II/LOI/1654 Dt. 29/09/2009	M/s Concept Marine Services Pvt.Ltd.	Rs. 18,82,000.00 per annum approx.	18.10.2011	19.10.2009	Work is under Progress	NA
LOI No.secy/cfs_nm/E-auction /Tender-09/corres Dt.10/09/09	M/s e-procurement Technologies Pvt Ltd.	Rs 97,000.00 per annum approx.	13.09.2011	14.09.2009	Work is under Progress	NA
LOI No. CCH/h&t / Tender2009 / LOI/1867 Dated 12/11/09	Lirin Roadlines Pvt. Ltd	Rs. 1,58,00,000.00 per annum approx.	03.12.2013	04.12.2009	Work is under Progress	NA
LOI No.JNPT /Survey2009/ LOI/1951 Dated 26/11/2009	M/s Concept Marine Services Pvt.Ltd.	Rs. 38,97,000.00 per annum approx.	31.12.2011	01.01.2010	Work is under Progress	NA
LOI No.Turbhe/H&T/Tender2009/Handling/LOI/1794 Dated 03/11/09	M/s Highway Roadlines Pvt.Ltd.	Rs. 1,32,00,000.00 per annum approx.	24.12.2010	25.12.2009	Work is under Progress	NA
LOI No.Secy/Vehi_Tender/Pithampur/LOI/1870 Dated 11.11.2009 (contract for 13 seater bus staff of CONCOR Pithampur)	M/s Rajendra Pal Transporter & Contractor	Rs. 4,75,000.00 per annum approx.	31.01.2012	01.02.2010	Work is under Progress	NA
LOI No.Secy/Vehi_Tender/Pithampur/LOI/1871 Dated 11.11.2009 (contract for Tata India for Customs Pithampur)	M/s Manoj Travels	Rs. 2,87,000.00 per annum approx.	09.12.2011	10.12.2009	Work is under Progress	NA

1	2	3	4	5	6	7
Contract No & Date	Name of Contractor	Value of Contract (in Rs.)	Schedule date of Completion of supplies/ contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
LOI No.Secy/Vehi_Tender/Pithampur/LOI/1871 Dated 11.11.2009 (contract for 17 seater BUS Customs staff Pithampur)	M/s Manoj Travels	Rs. 5,18,000.00 per annum approx.	24.01.2012	25.01.2010	Work is under Progress	NA
LOI No.Secy/Vehi_Tender/Pithampur/LOI/1872 Dated 11.11.2009 (Contract Tata Indica for AC/Customs Ratlam)	M/s Manoj Travels	Rs. 2,87,000.00 per annum approx.	10.12.2011	11.12.2009	Work is under Progress	NA
CON/SCR/CM/H&T/VIZAG/2006	M/s. Maha Maruti Logistics (P) Limited - Handling & Transportation of Containers & Cargo at CFS, Visakhapatnam	Rs.24,16,00,000.00	15.01.2010 - Extended for another year - 15.01.2011	16.01.2007	Work in Progress	Not Applicable
CON/SCR/CM/DUR/H&T/I/2007	M/s. Durga Crane Services - Handling & Transportation (short lead) of containers at ICD/Desur	Rs. 1,30,00,000.00	30.04.2009 extended for another year - 30.04.2010	01.05.2007	Work in Progress	Not Applicable
CON/SCR/RO/DESUR/SECURITY /2007/ dt.18.06.07	M/s Fortune Sec.network - Security Services for ICD/Desur	Rs. 10,30,000.00	20.06.2009 extended for another year 20.06.2010	21.06.2007	Work in Progress	Not Applicable
CON/SCR/CM/12/2007/, dated 14.11.2007	M/s. - Karunakar Enterprises - The annual maintenance of Electrical fittings, fixtures, Sub stations, DG Sets, Flood light towers, HT & LT panels, warehouse lighting and LT power cabling work and other allied electrical works in container yard, administrative building, warehouses etc. at Inland Container Depot, Sanathnagar and Container Freight Station, Visakhapatnam	Rs. 11,66,000.00	16.11.2009 - Extended for another one year 16.11.2010	18.11.2007	Work in Progress	Not Applicable

1	2	3	4	5	6	7
Contract No & Date	Name of Contractor	Value of Contract (in Rs.)	Schedule date of Completion of supplies/ contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/SCR/RO/HR/27/1/2008/1/789, Dated 30.04.08	M/s. Sai Laxmi Conversance - Contract for Conservancy and House Keeping for CONCOR's Regional Office/Secunderabad & Inland Container Depot & Domestic Container Terminal at Sanathnagar -	Rs. 18,83,000.00	30.04.2010	01.05.2008	Work in Progress	Not Applicable
CON/SCR/CM/H&T/SNF/CONTRACT/1/2008-09/918 Dt. 23.05.2008	M/s. Chakragiri Transport Compnay (JV) - Handling & Internal Transportation of Containers, Cargo and EXIM/Domestic warehouses management, Local transportation at ICD/DCT at Sanatnagar, Hyderabad	Rs. 39,20,00,000.00	19.06.2011	20.06.2008	Work in Progress	Not Applicable
CON/SCR/CM/SNF/PCO/2008-09/1629, Dt.16.09.2008	Shri. R. Gowerdhana Giri - Licence to operate PCO/Fax/Xerox, Internet facility at ICD, Sanathnagar, Hyderabad	Rs. 3,43,000.00(revenue)	30.09.2011	01.10.2008	Work in Progress	Not Applicable
CON/SCR/RO/ICD/SNF/Security/2008/1869, 18.11.08	M/s. Modern Vanguard Security Services, Rep. by Maj. P.V. Rao - Contract for providing Security Services at Inland Container Depot, Sanathnagar, Hyderabad.	Rs. 46,11,000.00	30.11.2010	01.12.2008	Work in Progress	Not Applicable
CON/SCR/CM/SNF/CFP/1/2008/2089, Dated 02.12.2008	Shri. G. Madhusudhan Reddy - License for appoitment of Licensee for Customer Food Plaza at ICD/Sanathnagar, Moosapet, Hyderabad-18 (A.P.)	Rs. 12,11,000.00 (revenue)	04.12.2013	05.12.2008	Work in Progress	Not Applicable
CON/SCR/CM/1/2007	M/s. Chakragiri Transport Company - empty container park in the vicinity of Inland Container Depot, Sanatnagar, Hyderabad for providing storage, handling and transportation of empty containers.	Rs. 1,32,00,000.00	25.01.2010	26.01.2009	Completed	Not Applicable

1	2	3	4	5	6	7
Contract No & Date	Name of Contractor	Value of Contract (in Rs.)	Schedule date of Completion of supplies/ contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/SCR/CM/Contracts/RDT/SN F/1/2008	M/s. Alasca Speed Carriers contract for Road Transportation of EXIM & Domestic containers between a) Inland Container Depot, Sanatnagar, Hyderabad b) CFCV-Visakhapatnam and c) ICD, Desur (Belgaum) and Port/Container Terminals in Western India & Other Destinations.	Rs. 15,90,00,000.00	28.02.2011	01.03.2009	Work in Progress	Not Applicable
CON/SCR/RO/HR/27/1/2009/1.	M/s. CH. A Reddy - Contract for conservancy house keeping works to be carried out at CONCOR's CFS/Harbour Road, Visakhapatnam	Rs. 38,54,000.00	30.04.2011	01.05.2009	Work in Progress	Not Applicable
CON/SCR/CM/ Container Repair/2009, 01.07.2009	M/s. Integrity Marine Services (P) Ltd - Contract for establishing of a container repair facility on the leased out space and to carry all major and minor repairs of damaged ISO/Domestic containers at ICD/DCT, Sanathnagar, Hyderabad, CFS/Visakhapatnam, Desur (Belgaum) Terminals and Adhoc locations over South Central Region	Rs. 30,00,000.00	31.07.2011	01.08.2009	Work in Progress	Not Applicable
CON/SCR/PD/4/11/2004/1985, 23.12.2009	Mr. K. V. Ramana Murthy - Contract Open tender for construction of Pathway & Painting of Container Yard at Container Depot at Sanatnagar, Hyderabad	Rs.4,37,000.00	22.04.2010	01.06.2010	Work in Progress	Not Applicable
CON/NR/TC/2008/120 dated 23.02.09	M/s Shri Durga Crane Company	Rs.2,08,00,000.00	13.05.2011	14.05.2009	Work in progress	N.A
CON/NR/OCM/Processing/MBD/CH/Contract 29.7.2006	M/s Aggarwal Freight	Rs.1,41,00,000.00	30.11.2009	1.8.2006	Work in progress	Open Tender is floated on 27.11.09 and presently it is with TEC(Financial)

1	2	3	4	5	6	7
Contract No & Date	Name of Contractor	Value of Contract (in Rs.)	Schedule date of Completion of supplies/ contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/NR/OCM/Processing/BGKT/ Handling/Contract, 07.02.2007	M/s Ekta Enterprises	Rs.5,49,00,000.00	05.03.2009	06.03.2007	Work in progress	Contract continuation/extension w.e.f. 01.01.2010 to 31.01.2010.
CON/NRO/OCM/Dappar/ H&T Contract/2007, 19.5.07	M/s Punjab Container Service	Rs. 4,78,00,000.00	31.5.2010	1.6.2007	Work in progress	Contract is extended for One year w.e.f.01.06.09 to 31.05.2010.
CON/NRO/OCM/H&T- Contract /Sonepat/2007, 19.5.2007	M/s Punjab Container Service	Rs. 2,06,00,000.00	31.5.2009	1.6.2007	Work in progress	Work suspended and equipments are dehiared.
CON/NRO/OCM/H&T/DDL dated 29-06-2007	M/s Punjab Container Service	Rs. 11,84,00,000.00	30.6.2010	1.7.2007	Work in progress	Contract is extended for One year w.e.f.01.07.09 to 30.06.2010.
2006/CON/NR/OCM/DCT RTO/Tender (2007) dated 13-11 2007	M/s Asian Cargo Movers	Rs. 13,01,00,000.00	3.12.2010	4.12.2007	Work in progress	NIL
CON/NRO/OCM/MB-RTO TENDER/2007/331/2518 dated 27-03-2008	M/s D.D. Khosla	Rs. 14,98,00,000.00	31.03.2010	1.4.2008	Work in progress	NIL

1	2	3	4	5	6	7
Contract No & Date	Name of Contractor	Value of Contract (in Rs.)	Schedule date of Completion of supplies/ contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/NR/H&T Tender/KKU/2007/285 dated 09-04-2008	M/s Roadwings International	Rs. 10,15,00,000.00	9.6.2010	10.6.2008	Work in progress	NIL
CON/NR/OCM/H&T Tender PHR/2007/330 dated 25-03-2008	M/s PCS	Rs. 2,05,00,000.00	31.03.2010	1.4.2008	Work in progress	NIL
CON/NR/TC/IOCL-PNP/117 dated 04.05.2009	M/s Ekta Enterprises	Rs.2,76,00,000.00	30.06.2011	1.7.2009	Work in progress	NIL
CON/NR/TKD/2+1/Contract/06 dated 26-07-2007	M/s B. Ghose & Co.	Rs. 7,38,00,000.00	22.08.2009	23.08.07	Work in progress	Contract extended upto 22.08.2010
CON/NRO/OCM/2008/DDL Cargo Handling/ dated 11-07-2008	M/s PCS	Rs. 6,28,00,000.00	31.07.2010	1.8.2008	Work in progress	NIL
CON/NR/TC/H&T/MB/110 DT.16.03.09	M/s Darshan Lifters	Rs. 6,08,00,000.00	20.8.2011	21.8.2009	Work in progress	NIL
CON/TC/H&T/REWARI/126 DT.21.05.09	M/s Premchand & Co.	Rs. 4,77,00,000.00	8.7.2011	9.7.2009	Work in progress	NIL
CON/NWRO/Tenders-II(a)/RO-KHDB/26/2008 DT.01.04.09	M/s S.K.Shrivastav	Rs. 4,82,500.00	31.03.2010	01.04.2009	Work in progress	NA

1	2	3	4	5	6	7
Contract No & Date	Name of Contractor	Value of Contract (in Rs.)	Schedule date of Completion of supplies/ contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/NWRO/Tenders-II(a)/VCC-AKV-PPBR/2009	M/s S.K.Shrivastav	Rs. 4,83,000.00	22.03.2010	23.03.2009	Work in progress	NA
CON/NWRO/Tenders-II(a)/GIM-MDPT/2009/III	M/s Samvit Build cares Pvt Ltd	Rs. 4,90,320.00	03.04.2010	04.04.2009	Work in progress	NA
CON/NWRO/GIM/H&T/2007/I DTD.23.07.2007	M/s J.R.Roadlines Pvt.Ltd	Rs. 1,91,45,760.00	20.07.2009 Extended upto 20.07.2010	21.07.2007	Work in progress	N.A.
CON/NWR/OPS/H&T SBI/1/2006 8 /DT.21.08.2006	M/s Shree Durga Crane Co.	Rs. 6,46,92,468.00	20.08.2009 Extended Upto 20.08.2010	21.08.2006	Work in Progress	N.A.
CON/NWR/VCC/H&T/2007/II DTD. 31.07.2007	M/s Highway Roadlines Pvt. Ltd	Rs. 3,97,54,200.00	31.07.2009 Extended Upto 31.07.2010	01.08.2007	Work in Progress	N.A.
CON/NWR/CONTAINER REPAIR/NWR/2007/III DTD. 01.12.2007	M/s Raj Corporation	Rs. 21,40,000.00	30.11.2010	01.12.2009	Work in Progress	N.a.
CON/NWR/KHDB/HANDLING/2008/V DTD.01.06.2008	M/s Roadwings International (P) Ltd.	Rs. 1,03,20,000.00	31.05.2010	01.06.2008	Work in progress	N.A.
CON/NWR/AKV/H&T/ 2008/VI DTD.13.06.2008	M/s Om Laxmi Roadways	Rs. 59,73,600.00	31.05.2010	01.06.2008	Work in progress	N.A.
Con/Nwr/Hr/28/I/2007	M/s Arihant Travels	Rs. 3,84,000.00	22.05.2010	23.05.2008	Work in progress	NA
Con/Nwr/Hr/Vehicle Hire/04/2008-09/GIM-MDPT	M/s SAI Tourist	Rs. 5,38,800.00	31.03.2011	01.04.2009	Work in progress	NA
Con/Nwr/Hr/Vehicle Hire/04/2008-09/SBI	M/s Viraj Travels	Rs. 9,61,500.00	31.03.2011	01.04.2009	Work in progress	NA
Con/Nwr/Hr/Vehicle Hire/04/2008-09/AKV	M/s Shree Sai Corp.	Rs. 2,10,480.00	31.03.2011	01.04.2009	Work in progress	NA
Con/Nwr/Hr/Vehicle Hire/04/2008-09/BRC	M/s Mohabat Travels	Rs. 4,43,496.00	31.03.2011	01.04.2009	Work in progress	NA
CON/NWR/Ro/Hr/13/I/2009/318 8 Dt. 25.03.09	M/s Shree Ganesh Caterers	Rs. 2,06,928.00	24.04.2010	25.04.2009	Work in progress	NA
Con/Nwr/Vehicle Hire/05/2008-09/PPBR	M/s Shree Sai Corporation	Rs. 2,88,000.00	18.09.2011	19.09.2009	Work in progress	NA

1	2	3	4	5	6	7
Contract No & Date	Name of Contractor	Value of Contract (in Rs.)	Schedule date of Completion of supplies/ contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
Con/Nwr/Vehicle Hire/2009-10/KHDB	M/s Shree Sai Corporation	Rs. 2,22,000.00	22.09.2011	23.09.2009	Work in progress	NA
Con/Nwr/ Tenders- II (a)/SBI/27(2)/2009	M/s Samvit Buildcare Pvt. Ltd	Rs. 10,71,276.00	09.08.2010	10.08.2009	Work in progress	NA
CON/NWR/KHDB/H&T/2008/VII DTD.12.12.2008	M/s. Shri Durga Crane Co.	Rs. 52,59,360.00	10.12.2010	11.12.2009	Work in progress	-
CON/NWR/Tenders(a) SBI-PPBR/28/2009 DTD.16.12.2008	M/s. Ashirvad Clearing Agency	Rs. 9,49,00,000.00	31.12.2013	01.01.2010	Work in progress	NA
No.CON/SR/TNPM/EXIM/0409/03 dated 15.07.09	M/s Sri Prabhu Transport EXIM Road Transportation between HOM-CFS/TNPM	Rs.2,91,00,000.00	20.07.2011	21.07.2009	In progress	-
No.CON/SR/TNPM/TPT/2009/01 dated 24.04.09	M/s Sri Chelliamman Transport Road Transportation	Rs.1,68,00,000.00	30.04.2011	01.05.2009	In progress	-
No.CON/SR/TNPM/CH/2009 Dated 16.02.09	M/s Marimuthu Enterprises Cargo Handling	Rs. 2,86,00,000.00	15.02.2011	16.02.2009	In progress	-
Agreement Dated 09/01/09	M/s Ex-Servicemens Airlink Transport Services Ltd (EATS Ltd) Security Service	Rs. 1,64,00,000.00	31.12.2010	01.01.2009	In progress	-
CON/TNPM/Housekeep/09/01/ dated 11/06/09	M/s K.V. Enterprises Housekeeping and ancillary works	Rs.18,50,000.00	14.06.2012	15.06.2009	In progress	-
No.CON/SR/RO/Seals/ 2007 dated 22/08/07	M/s Warner Industries	Rs.8,00,000.00	21.08.2010	22.08.2007	In progress	-
No.CON/Sr/TNPM/CRS/2009 dated 31/07/09	M/s Raj Corporation Container Repair Services	Rs.23,30,000.00	04.08.2010	05.08.2009	In progress	-
No.CON/SR/HOM/EXIM/TPT/0509/04 dated 09.07.09	M/s.Vikram Integrated Logistics Pvt Ltd	Rs.1,54,00,000.00	19.07.2011	20.07.2009	In progress	-
No.CON/SR/RCT/CHTS/Security/ 2007 Dated 01/06/07	M/s Southpaw Security and Mantech Services Pvt. Ltd.,	Rs.3,50,000.00	31.05.2011	01.06.2007	In progress	-

1	2	3	4	5	6	7
Contract No & Date	Name of Contractor	Value of Contract (in Rs.)	Schedule date of Completion of supplies/ contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
No.01 Dated 14/06/06	M/s.Vikram Integrated Logistics Pvt Ltd	Rs.45,00,000.00	18.06.2010	19.06.2008	In progress	-
No.CON/SR/Security/IGU/TUP/S AMT/MDU/MVNDated 01/08/07	M/s. Sensor Security Services, Security Contract	Rs.23,40,000.00	31.07.2010	01.08.2007	In progress	-
CON/SR/TUP/HTC/2007-08 Dated 23/04/07	M/s Shanns Cargo (P) Ltd Cargo Handling and Road Transportation Containers	Rs.2,88,00,000.00	22.04.2010	23.04.2007	In progress	-
No.CON/SR/WFD/CCH/2009 dated 26.05.2009	M/s B.Ghose & Co.. Pvt. Ltd Handling of container and cargo	Rs.7,33,00,000.00	30.06.2012	01.07.2009	In progress	-
No.CON/SR/WFD/TPT/0909/06 dated 02.12.2009	M/s Vikram Logistic and Maritime Services Pvt. Ltd Road Transportation of Containers/Cargo	Rs.6,24,00,000.00	20.12.2013	21.12.2009	In progress	-
No.CON/SR/WFD/C&HK/1009/07 dated 01.01.2010	M/s Brother's Enterprises Conservancy and Housekeeping	Rs.16,94,000.00	19.01.2012	20.01.2010	In progress	-
Agreement Dated 15/04/2009	M/s Raj Corporation Container Repair Services	Rs.17,93,000.00	14.04.2011	15.04.2009	In progress	-
Agreement Dated 30/12/2008	M/s Mehta Associates and Securities Security Service	Rs. 2,10,00,000.00	31.12.2010	01.01.2009	In progress	-
No.Queens/CONCOR/2009/10 dated 10/08/09	M/s Queens Car Rental Vehicle Hiring at ICD/WFD	Rs.9,41,000.00	09.08.2011	10.08.2009	In progress	-
No.SRIVINAY/CON/ELEC/0607 Dated 04.08.06	M/s Sri Vinayaka Electricals Electrical fittings maintenace contract	Rs. 3,00,000.00	31.08.2010	01.09.2008	In progress	-
CON/EP/2050/Khodiyar/AB/T-I/2008 dt.29.07.2008	M/s.Vimal Construction	Rs. 3,22,05,000.00	31.01.2010	29.07.2008	Work in progress	-
CON/EP/2050/Khodiyar/M-50/T-IV/2008 dt.24.11.2008	M/s.CCC Builders Merchant Pvt.Ltd	Rs. 2,95,50,000.00	31.01.2010	24.11.2008	Work in progress	-
CON/EP/Ratlam/AB/T-1/R-I/2008 dt.10.12.2008	M/s.B.D.S.Décor & Prefab (P) Ltd, Chandigarh	Rs. 2,79,50,000.00	31.01.2010	10.12.2008	Work in progress	-

1	2	3	4	5	6	7
Contract No & Date	Name of Contractor	Value of Contract (in Rs.)	Schedule date of Completion of supplies/ contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/EP/2050/Khodiyar/WH/T-II/R-I/2008 dt.24.03.2009	M/s.Vallabh Construction	Rs. 3,59,06,000.00	28.02.2010	24.03.2009	Work in progress	-
CON/EP/DNG/929/PEWH/2009 dt.06.10.2009	M/s Amiya Commerce & Construction Co. Pvt Ltd.,	Rs. 7,72,53,000.00	05.10.2010	06.10.2009	Work in progress	-
CON/EP/DNG/929/M-10/T-I/2009 dt.05.11.2009	M/s Blue Star Construction Co.	Rs. 1,99,60,000.00	04.03.2010	05.11.2009	Work in progress	-
CON/EP/Turbhe/M-10/T-I/2009 dt.10.11.2009	M/s.Bitcon India infrastructure Developers (P) Ltd	Rs. 1,96,18,000.00	09.03.2010	10.11.2009	Work in progress	-
CON/EP/Mandideep/CC Pav/T-I/2008 dt.25.11.2008	M/s Kamla Construction Company, Obaidullaganj.	Rs. 1,98,74,000.00	31.01.2010 EOT is being processed	25.11.2008	Work in progress	-
CON/EP/SNT/CC PAV/T-II/2008 Dt. 08.12.2008	M/s Earth Pavers (Hyderabad) Pvt. Ltd., Hyderabad	Rs. 2,67,21,000.00	31.12.2009 Time extension is being processed	08.12.2008	Work in progress	-
CON/EP/NGP/EW/T-I/2008 Dt.06.01.2009	M/s Surkan & Co. (JV), Nagpur	Rs. 3,91,08,000.00	31.12.2009 Time extension is being processed	06.01.2009	Work in progress	-
CON/EP/WFD/P.Way/T-III /2008(Revised) 15.01.2009	M/s PJB Engineers Pvt. Ltd., Bangalore.	Rs.2,35,31,000.00	31.12.2009 Time extension is being processed	15.01.2009	Work in progress	-
CON/EP/WFD/33Q/ECR-1/2008 (Rev) Dt.27.04.2009	M/s BDS Decor & Prefab (Pvt.) Ltd., Chandigarh	Rs. 5,31,26,000.00	12.02.2010	27.04.2009	Work in progress	-
CON/EP/Irugur/WH/T-III/2009 dt.08.06.2009	M/s.Sakthi Engineering Constructions	Rs. 2,60,76,000.00	07.12.2009 Further time extension is being processed.	08.06.2009	Work in progress	-
CON/EP/Irugur/P.Way/T-II /2009(Rev) dt.12.06.2009	M/s Suresh Chand Gupta	Rs. 2,36,57,000.00	11.12.2009 Further time extension is being processed.	12.06.2009	Work in progress	-
CON/EP/NGPL/CC Pavement/T-I/2009 dt.29.06.2009	M/s Gupta Enterprises	Rs. 5,00,57,000.00	28.03.2010	29.06.2009	Work in progress	-
CON/EP/NGPL/P.WAY/T-III/2009 dt.09.11.2009	M/s.M.V.V.Satyanarayana	Rs. 2,74,56,000.00	08.06.2010	.09.11.2009	Work in progress	-

1	2	3	4	5	6	7
Contract No & Date	Name of Contractor	Value of Contract (in Rs.)	Schedule date of Completion of supplies/ contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/EP/RKL/CCP/8053/T-I/2008 dt. 27.04.2009	M/s Dua Auto Agency	Rs. 2,84,90,078.24	26.01.2010	27.04.2009	Work in progress	Area was not cleared by SE Railways
CON/EP/RKL/CCB/8053/T-II/2008 dt. 12.05.2009	M/s Premco Rail Engineering Ltd.	Rs. 1,85,44,100.00	31.01.2010	12.05.2009	Work in progress	Area was not cleared by SE Railways
CON/EP/CNB/400/APP Road/T-III/2009 dt. 03.06.2009	M/s D. N Gupta & Co.	Rs. 2,74,31,516.09	02.03.2010	03.06.2009	Work in progress	-
CON/EP/BVH/Admn Bldg/T-I/2009 dt. 15.06.2009	M/s Harvindra Builders	Rs. 1,80,77,906.60	14.03.2010	15.06.2009	Work in progress	-
CON/EP/BLS/475/T-I/2009 dt. 09.09.2009	M/s CCC Builders Merchant Pvt. Ltd.	Rs. 2,72,67,946.83	08.06.2010	09.09.2009	Work in progress	-
CON/EP/AGR/BIT-RE/210/T-I/2009 dt. 12.11.2009	M/s Durga Track Linkers	Rs. 46,72,642.95	11.03.2010	12.11.2009	Work in progress	-
CON/EP/MJT/1550/T-I/2009 dt. 18.12.2009	M/s Amiya Commerce & Construction Co. Pvt. Ltd.	Rs. 2,16,50,104.38	17.09.2010	18.12.2009	Work in progress	-
CON/EP/OKH/132-A/CCB/2008 dt. 23.06.2008	M/s S.E Tiles Manufacturing Co. Pvt. Ltd.	Rs. 2,50,21,000.00	31.03.2010	23.06.2008	Work in progress	Laying of block in available area is completed and balance area yet to be handed over to Railways.
CON/EP/OKH/132D(Risk& Cost Tender)/PAV/2008 08.07.2008	M/s R.H Construction	Rs. 7,44,25,000.00	31.03.2010	08.07.2008	Work in progress	Work in available area is completed and balance area yet to be handed over to Railways.
CON/EP/TKD/15P/T-II/2008 dt. 24.10.2008	M/s Atlas Construction	Rs. 5,78,73,000.00	31.03.2010	24.10.2008	Work in progress	Area is being handed over in phase manner being operational area

1	2	3	4	5	6	7
Contract No & Date	Name of Contractor	Value of Contract (in Rs.)	Schedule date of Completion of supplies/ contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/EP/KHL/12/T-I/2008 dt. 19.11.2008	M/s G & G Construction	Rs. 2,37,99,000.00	31.03.2010	19.11.2008	Work in progress	Work started after taking possession of land from State Govt. on 10.01.2009 and further additional area awarded
CON/EP/BDD/CC Pavement/ T-I/2009 dt. 24.06.2009	M/s Sanjeev Kumar Goyal Contractor	Rs. 4,92,03,000.00	23.03.2010	24.06.2009	Work in progress	Work started after taking possession of land from State Govt.
CON/EP/BDD/Admn. Build./1650/T-II/2009 dt. 09.10.2009	M/s Harvindra Builders	Rs. 1,03,30,000.00	08.04.2010	09.10.2009	Work in progress	Work started after taking possession of land from State Govt.
CON/IT/1173/08/38 Dt. 19.01.2009	M/s. HCL Comnet Ltd.	Rs. 2,28,47,894.00	19.05.2009	19.01.2009	Installation / Commissioning done.	The testing for the Migration is in process
CON/T/ D.CONT/2008 Dt 16.4.2009 for supply of 2000 no.Ssteel dry frt conts(1000X20FT+1000X22FT) .	M/s Zhang Jiang city Maristar Cont Manuf Co Ltd China	USD 83,26,000.00	D+ 345 Days.(26.3.2010)	28.07.2009	Supply completed on 06.01.201	-
CON/T/RST/2009 Dt. 03.12.2009 for Manuf., supply & O&M (5 years) of 27 no.s Reach Stackers	M/s Roadwings International (P) Ltd. Kolkata	EURO 79,77,150 + Rs. 87,84,00,000.00	D+270 days i.e 30.08.2010	-	-	Supply will start in last week of Mar 2010(D+120 days)
CON/ER/RO/FUT/SAIL 30.12.2005	Arpit Enterprises	Rs. 1,82,00,000.00	31.01.2010	01.02.2006	Work in progress	Not applicable
CON/ER/RO/CTKR/H&T/648 Dt. 22.06.2007	Highway Roadlines Pvt. Ltd.	Rs. 10,34,00,000.00	2+1 Years from 01.07.2007	01.07.2007	Work in progress	Not applicable

1	2	3	4	5	6	7
Contract No & Date	Name of Contractor	Value of Contract (in Rs.)	Schedule date of Completion of supplies/ contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/ER/RO/TATA/TPT/703 Dt. 10.08.2007	M/s Express Carriers	Rs. 2,43,00,000.00	2+1 Years from 20.08.2007	20.08.2007	Work in progress	Not applicable
CON/ER/RO/SHM/H&T/281 Dt. 17.09.2007	M/s Roadwings International Ltd	Rs. 10,60,00,000.00	2+1 Years from 24.09.2007	24.09.2007	Work in progress	Not applicable
CON/ER/RO/Veh Hiring/779 Dt. 09.07.2008	M/s Sarkar Travels	Rs. 15,84,000.00	2+1 Years from 10.07.2008	10.07.2008	Work in progress	Not applicable
CON/ER/RO/TATA/HDL/2009/64 Dt. 20.06.2009	M/s Roadwings International Ltd	Rs. 88,56,000.00	2+1 Years wef 1.07.2009	1.7.2009.	Work in progress	Not applicable
CON/ER/RO/BLS/H&T/2009/514 Dt. 25.09.2009	M/s Suman Forwarding Agency Pvt. Ltd	Rs. 73,06,000.00	4+1 years wef 1.10.2009	1.10.2009	Work in progress	Not applicable
CON/ER/RO/AMJ/H&T/2009/671 Dt. 06.11.2009	M/S EKTA Enterprises	Rs. 1,82,00,000.00	4+1 years wef 16.12.2009	1.1.2010	Work in progress	Not applicable
CON/ER/RO/CTDI/H&T/2009/671 Dt. 06.22.2009	M/s Suman Forwarding Agency Pvt. Ltd	Rs. 1,78,00,000.00	4+1 years wef 01.01.2010	1.1.2010	Work in progress	Not applicable
CON/ER/RO/survey/135 Dt. 22.12.2009	M/s Concept Marine Services Private Limited	Rs. 16,80,000.00	2+1 years wef 16.01.2010	16.1.2010	Work in progress	Not applicable